COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO CEMENT CONCRETE ROADS IN KAREKALLU COLONY IN WARD NO.14**

2. Sanctioned Estimate No. & Dt : TSWO-341/12-13 dt 31.7.2013

3. Head of Account which is Chargeable : P-1712

4. Work Order No. & Dt : EE/DD/29/13-14 dt 17.6.2013

5. Name of Contractor : **SRI.M.RAJASHEKAR**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 827 Page No. 82617 to 82622

8. Check measurement of the Asst. : M.B. No. 827
Page No. 82617 to 82622

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official incharge of the work : AEE (DSO)

10. a) Asst. Engineer : D.S. ಮಂಜುನಾಥ

b) Asst. Exe. Engineer : D.S. ಮಂಜುನಾಥ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20.04	1882068-00	—	117932-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W-14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
ACCOUNTS SUPTD. (
Bruhat Ba... ...gara Palike,
Dasara... ...Bangalore-560...